

PHILADELPHIA, May 28th, 1877.

REPORT TO HENRY J. WILLIAMS, ESQ., OF COST OF  
RIDGWAY LIBRARY, SHOWING THE BALANCES DUE  
FROM THIS TIME UNTIL COMPLETION OF THE WORK AS  
NEARLY AS IT IS PRACTICABLE TO ASCERTAIN THEM.

There has been expended on the building and grounds up to February 15th, 1877, the date of last report, . . . . .	\$611,534 00
There has since been paid to the various contractors, . . . . .	28,499 00
To myself, . . . . .	1,000 00

There remains to be paid :—

To Kemp & Garrison, . . . . .	\$12,000 00
Philadelphia Architectural Iron Company, . . . . .	500 00
Samuel B. Drake, balance for paving, &c., . . . . .	3,600 00
Pancoast & Maule, in- cluding fuel and run- ning of the steam boiler, . . . . .	1,390 00
L. W. Leeds for inspec- tion of do., . . . . .	150 00
H. Barker & Brothers, balance on original con- tract, . . . . .	938 00
Architect, . . . . .	2,000 00
	<hr/>
	20,578 00
	<hr/>
	\$661,611 00

